In its 2023 Sanitary Survey of the Camino Real Regional Utility Authority (CRRUA,) the New Mexico Environment Department (NMED) identified 58-deficiencies that needed to be corrected. CRRUA is continually making headway in correcting the deficiencies and has created this checklist to track progress. The checklist is updated as corrections are completed and is available for viewing at crrua.org and Facebook.com/crruainfo/.

## Progress Checklist NMED 2023 Sanitary Survey

## $\checkmark$ = Completed P = In progress Due dates: \*12/15/2024 (NMED granted an extension through 06/15/2025.)

## 53 of 58 corrections completed. 91.3% completed as of 12/16/2024

## STCATP-Santa Teresa Community Arsenic Treatment Plant SPATP-Sunland Park Arsenic Treatment Plant STIPTP-Santa Teresa Industrial Park Treatment Plant

	1	Retain an operator familiar with effectively operating the water system arsenic treatment plants.
$\checkmark$		Ensure all treatment plant operators are trained on effective process control monitoring and
		recordkeeping. (Primary corrections completed. NMED requesting secondary information.)
$\checkmark$	2	Verify that all arsenic treatment plants are in operation and that drinking water treated has an
		arsenic value under 0.010 mg/L (10 ppb).
	3	Begin process control monitoring and record keeping based upon manufacturer
~		recommendations and industry standards. Ensure all operators are trained on effective process
		control monitoring and recordkeeping. (Primary corrections completed. NMED requesting
		secondary information.)
	4	Routinely check calibration of all chemical addition pumps and submit documentation that all
~		chemical pumps have been calibrated and checked. (Primary corrections completed. NMED
		requesting secondary information.)
$\checkmark$	5	Document that Treatment Plant #3 gas chlorination building is secure.
$\checkmark$	6	Document that Treatment Plant #1b gas chlorination building is secure.
$\checkmark$	7	Document that STCATP backflow tank ladder gate is secure.
$\checkmark$	8	Document that STCATP backflow tank access hatch is secure.
$\checkmark$	9	Repair Anapra Storage Tank fence.
$\checkmark$	10	Secure Anapra Storage Tank access hatch.
$\checkmark$	11	Repair Meadow Vista Storage Tank fence.
$\checkmark$	12	Backfill erosion under gate at Meadow Vista Storage Tank.
$\checkmark$	13	Backfill erosion under fence at Tierra Madre Tank.
$\checkmark$	14	Secure access hatch at Tierra Madre Tank.
$\checkmark$	15	Repair or replace overflow flap valve at Small Tank.
$\checkmark$	16	Document that Large Tank overflow is screened or protected with a flap valve and remove
		sediment buildup blocking drain.
$\checkmark$	17	Airport Tank overflow line must be screened with 24 mesh or fit with a flap valve.

	18	Document that Meadow Vista Storage Tank is screened or protected with a flap valve and remove
$\checkmark$		sediment blocking drain.
$\checkmark$	19	Remove sediment buildup at Tierra Madre Tank.
$\checkmark$	20	Document that Well #3 STBC well vents are downturned and screened with 24 mesh.
$\checkmark$	21	Document that Well #3 SP well vents are downturned and screened with 24 mesh.
$\checkmark$	22	Document that Well #3 SP air relief valves are downturned and sealed with 24 mesh.
$\checkmark$	23	Document that Well #5 STIP casing lip is repaired.
$\checkmark$	24	Document that Well #6A STIP air relief valves are downturned and screened with 24 mesh.
$\checkmark$	25	Document that Well #11A has adequate seal at sounder cap.
$\checkmark$	26	Document that Well #11A has adequate seal around well cap plates.
$\checkmark$	27	Document that leak in STIP Booster Station pump building is repaired.
$\checkmark$	28	Document that SP Booster Station air relief valve is screened with 24 mesh
$\checkmark$	29	Document that leak at STIP caustic soda hold tank is repaired.
$\checkmark$	30	Document that leak in sludge discharge valve at SPATP backwash tank is repaired.
$\checkmark$	31	Document that leaks in drain valves at SPATP are repaired.
$\checkmark$	32	Document that the SPATP backwash tank overflow has proper screen or valve.
$\checkmark$	33	Document that chemicals stored at STIPTP not ANSI/NSF approved are stored in an alternate
		location.
$\checkmark$	34	Document that chemicals stored at STCATP not ANSI/NSF approved are stored in an alternate
		location.
$\checkmark$	35	Document that Well #2 electrical conduit is adequately sealed.
$\checkmark$	36	Document that Well #2 where an air relief valve was removed, a closed valve used to plug the
		pipe is adequately capped.
$\checkmark$	37	Document that large Tank pressure gauge used to monitor tank levels is operable.
Ρ	38	Document that Airport Tank level indicator is operable.
$\checkmark$	39	Submit an emergency response plan that outlines how emergencies are addressed and how
		customer complaints are processed and tracked.
$\checkmark$	40	Submit an adequate operations & maintenance plan and document that all operations staff read
_	4.4	and understand the Plan.
P	41	Install treatment plant alarms and automatic shutdown.
✓ ✓	42	Have spare parts on hand for all essential components.
~	43	Have a written program that details routine flushing of fire suppression booster piping and
		associated equipment. The program must be included in the regular operation & maintenance
	4.4	plan.
×	44	Calculate and document water loss on a routine basis and/or conduct a water audit. (Due 04/30/24)
./	45	Remove excess vegetation around Anapra Tank. (Due 04/30/24)
× ./	45 46	Remove excess vegetation around Large Tank. (Due 04/30/24)
•	40	Remove excess vegetation around Airport Tank. (Due 3/31/24)
<b>▼</b>	47	Repair Airport Tank valve leak. (Due 4/30/24)
¥ √	40	Administration staff must arrange and attend detailed training on drinking water regulations.
► P	49 50	Install adequate splash pad at Tierra Madre Tank overflow to minimize soil erosion. (Due
	50	05/31/24)
$\checkmark$	51	Submit professional inspection report of Border Tank.
P	52	Submit professional inspection report of Small Tank. (*Due 12/15/24)
-	53	Submit professional inspection report of Large Tank.
	55	ous mit professional inspection report of Laige fails.

$\checkmark$	54	Submit professional inspection report of Airport Tank.
Ρ	55	Submit professional inspection report of Santa Teresa Community Tank. (*Due 12/15/24)
$\checkmark$	56	Submit professional inspection report of Tierra Madre Tank.
$\checkmark$	57	Submit professional inspection report of Meadow Vista Tank.
$\checkmark$	58	Submit professional inspection report of Anapra Tank.